NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

NO.NEWZ/BBMP/YD/PMC/2019-2020 Date:14-06-2019

To,
The Executive Engineer,
Yelahanka Division

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of Work: Improvements to roads and drains at Judicial layout main and cross roads in ward no-04.

Item No	Description of work	Unit	Qty
1	KSRRB 300-1,Earth work excavation by manual means in ordinary soil involving an average horizontal throw up to 2 meters and an average lift uo to 1.5m,excavated	cum	1119.55
2	KSRB 100-1 Loading and unloading ofstone aggregates / sand/ kanker/ Moorum /soil KSRRB M100-1 Placing tipper at loading with front end loader dumpting turning for	cum	1119.55
3	KSRRB M2100-10 Providing and laying plain cement concrete of mix 1:3:6 with OPC @ 220 Kgs with crushed 40mm and down size graded granite metal coarse aggregates @	Cum	167.70
4	Providing and laying Plain /reinforced cement concrete for side drains using M20 nominal mix concrete with OPC cement at 300kg with 20mm and down size granite	Cum	406.73
5	KSRB 4.9.2:providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever	Quntal	26.69
6	RCC Precast Covering slab for drain (10 cm thick)	sqm	1052.76
7	Providing precast slab of 250 mm thick including cost of all materials, labour, curing,transportation,loading ,unloading,etc.,complete as per the direction of	sqm	14.40

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and Final bill

Thanking you,

With Regards,

For Newzen Consultants Bangalore